

Cattle Hill Wind Farm Turbine Component Weekly Delivery Schedule

**** Please note, the times noted below are indicative only and may vary due to road conditions, works on site, etc.*

	Turbine component	Escort	Depart Bell Bay	Depart Melton Mowbray	Arrive project site
Monday	2x Tower section	2x TAS Roads and 3x pilot vehicles	2:30am	8am	11am
	2x Blades	2x TAS Roads and 3x pilot vehicles	3:30am	8am	11:30am
Tuesday	Generator	2x TAS Roads and 3x pilot vehicles	2:30am	8am	11am
	Tower section				
	Hub	1x TAS Roads and 3x pilot vehicles	4am	9am	12noon
	Nacelle				
Wednesday	2x Tower sections	2x TAS Roads and 3x pilot vehicles	2:30am	8am	11am
	2x Blades	2x TAS Roads and 3x pilot vehicles	3:30am	8am	11:30am
Thursday	Generator	2x TAS Roads and 3x pilot vehicles	2:30am	8am	11am
	Tower section				
	Hub	1x TAS Roads and 3x pilot vehicles	4am	9am	12noon
	Nacelle				
Friday	2x Tower sections	2x TAS Roads and 3x pilot vehicles	2:30am	8am	11am
	2x Blades	2x TAS Roads and 3x pilot vehicles	3:30am	8am	11:30am
Saturday	Generator	2x TAS Roads and 3x pilot vehicles	2:30am	8am	11am
	Tower section				
	Hub	1x TAS Roads and 3x pilot vehicles	4am	9am	12noon
	Nacelle				